

| Project Update Report | | | | | | | |
|---|--|---|--------------|---------------------------------|--|-------------|---|
| <div>2017 Bond Program Modernizatoin Projects</div> <div>as of January 14, 2022</div> | | | | | | | |
| Location | Project Name | Work Description | Phase | Construction Phase - % Complete | Substantial Completion Date for Construction | On Schedule | Construction Comments |
| Ann Richards SYWL | Full Modernization | Full modernization of the existing facility to a state-of-the-art campus at the current site. Technology: computer lab improvements, student mobile computers & teacher computers. | Closeout | - | Phase 1: Dec 2020 | Yes | Construction is complete. Currently in the Closeout/Punchlist Phase. |
| Ann Richards SYWL | Track and Field | Track and Field | Closeout | - | Phase 2: Sep 2021 | Yes | Construction is complete. Currently in the Closeout/Punchlist Phase. |
| Austin HS | Modernization Phase 1 - Athletics Addition, Renovation of SPED, Fine Arts, and CTE | New addition for Athletic Program improvements and renovation for core academics (Special Ed, Life Skills, Fine Arts, CTE). Technology: computer lab improvements, presentation systems, student mobile, teacher computers. | Closeout | - | July 2022 | Yes | Construction is complete. Currently in the Closeout/Punchlist Phase. |
| Bear Creek ES | New Build | Design and construction of a new state-of-the-art facility with increased capacity. Technology improvements. | Closeout | - | August 2020 | Yes | Construction is complete. Currently in the Closeout/Punchlist Phase. |
| Blazier 4-6 | New Build | Design and construction of a new state-of-the-art facility that will increase capacity. Located on the existing southeast middle school site adjacent to Blazier Elementary School to initially relieve Blazier Elementary School with grades 4-6 and future to be grade 6-8. Technology: Computer lab improvements, student mobile computers, teacher computers. | Closeout | - | August 2020 | Yes | Construction is complete. Currently in the Closeout/Punchlist Phase. |
| Bowie HS | Modernization Phase 1 - Roadway and Parking Lot | New parking with drop-off. | Closeout | - | August 2019 | Yes | Construction is complete. Currently in the Closeout/Punchlist Phase. |
| Bowie HS | Modernization Phase 1 - Water Quality Ponds | Water quality ponds. | Closeout | - | December 2020 | Yes | Construction is complete. Currently in the Closeout/Punchlist Phase. |
| Bowie HS | Modernization Phase 1 - New Parking Garage and Site Improvements | New parking structure. | Closeout | - | October 2020 | Yes | Construction is complete. Currently in the Closeout/Punchlist Phase. |
| Bowie HS | Modernization Phase 1 - Athletics | State of the art modernization of the existing facility. Additions and renovations to include athletics. | Closeout | - | July 2021 | Yes | Construction is complete. Currently in the Closeout/Punchlist Phase. |
| Bowie HS | Modernization Phase 1 - Fine Arts | State of the art modernization of the existing facility. Additions and renovations to include fine arts and increased capacity. | Construction | 55% | June 2022 | Yes | Exterior metal panel work complete. Roof metal Ppanel, sheetrock, MEP work ongoing. Landscaping and window installation to start in a month. |
| Brentwood ES | Full Modernization | Full modernization and expansion with partial rebuild and partial renovation. New construction to increase permanent capacity and educational suitability of academic spaces. Technology: computer lab improvements, teacher's computers. | Construction | 80% | July 2022 | Yes | Brick work on the exterior is complete. Exterior framing, sheathing and Roofing is complete. Exterior metal panel work ongoing. MEP is 90% complete. (Mechanical, Electrical, Plumbing). Kitchen equipment installation ongoing. The electrical power is on. Bus loop has been poured. Parking lot and Parent / student drop off is underway. Forming curbs and gutters for parkinglot . Interior finishes ongoing. |
| T.A. Brown ES | Full Modernization | Design and construction of a new campus on existing site. Technology: computer lab improvements, teacher computers. | Closeout | - | December 2019 | Yes | Construction is complete. Currently in the Closeout Phase. |
| Casis ES | Full Modernization | Full modernization of existing campus. Additions and renovations to increase permanent capacity with recently constructed multi-purpose classrooms to remain at core of new construction. Site circulation improvements and alignment with public roadways. Technology: computer lab improvements, teacher's computers. | Construction | 90% | July 2022 | Yes | Phase 1 - Completed Fall 2021. Included Gym/Cafeteria, educational spaces and a temporary space for admin. Phase 2 - Ongoing. Includes administrative building. ROW including ADA work completed. Exterior finishes ongoing. Interior finishes ongoing. TCO expected 3/8. |
| Doss ES | Full Modernization | Full modernization and expansion. Site work to include adjustments to site circulation and additional on-site parking. Technology: computer lab improvements, teacher's computers. | Closeout | - | July 2020 | Yes | Construction is complete. Currently in the Closeout Phase. |
| Eastside Memorial ECHS / International HS | Full Modernization | Design and construct modernized new high school for Eastside Memorial Early College High School and International High School at the original L.C. Anderson Campus. Restoration of the 900 Thompson Street address location and façade. Technology: computer lab improvements, student mobile computers & teacher computers. | Closeout | - | August 2021 | Yes | Construction is complete. Currently in the Closeout/Punchlist Phase. |
| Govalle ES | Full Modernization | Full modernization creating a new state-of-the-art facility. Design and construction to replace structurally compromised building areas and improve academic and support areas. Technology: Network system improvements, presentation systems, teacher computers. | Closeout | - | August 2020 | Yes | Construction is complete. Currently in the Closeout Phase. |
| Health Science School at LBJ ECHS | Modernization Phase 1 - Career Launch Expansion | Health Science School to be designed at LBJ ECHS, expanding on the existing Career Launch, and including a master plan for the entire campus. | Construction | 36% | June 2022 | Yes | Drywall, tape and float , framing at Clearstory, level 2 floor cutting work are all ongoing. |

| Location | Project Name | Work Description | Phase | Construction Phase - % Complete | Substantial Completion Date for Construction | On Schedule | Construction Comments |
|---------------------------------------|---|---|--------------|---------------------------------|--|-------------|---|
| Hill ES | Modernization Phase 1 - Increase Capacity and Site Improvements | First phase of planned expansion of existing permanent capacity to alleviate overcrowding and future growth. Classroom addition to assist in meeting the need of student enrollment. Concept to be refined as community input is gathered during the design process. Site work to include adjustments to site circulation and additional on-site parking. | Closeout | - | August 2021 | Yes | Construction is complete. Currently in the Closeout/Punchlist Phase. |
| Menchaca ES | Full Modernization | Design and construction of a new campus on existing site. Site circulation improvements to accommodate the major adjacent road expansions. Technology: computer lab improvements, teacher computers. | Complete | 100% | Phase 1: Dec 2019 Phase 2: Apr 2020 | Yes | All phases of project are complete. Project is closed out. |
| Murchison MS | Modernization Phase 1 - New 6th Grade Addition, Renovation | Modernization phase 1: 6th grade addition, library and administration relocation, annex roofing and bus loop addition. Technology: computer lab improvements, student mobile computers, teacher computers. | Closeout | - | Phase 1: Dec 2020 | Yes | Construction is complete. Currently in the Closeout/Punchlist Phase. |
| Murchison MS | Modernization Phase 2 - Site Improvements | Modernization phase 2: Site improvements. | Construction | 100% | Phase 2: Apr 2022 | Yes | Bus loop landscaping completed. Three corner pedestrian ramps and sidewalk sections nearing completion at North Hills and Hart Lane. |
| New Middle School in Northeast Austin | New Build | The new middle school will provide a facility to the Northeast Austin neighborhoods, with a planned capacity of 800 to meet the needs of this community. | Construction | 30% | March 2023 | Yes | Lease agreement between AISD and COA to expire Jan 2022. Area C & D Slab on Grade complete. Steel Erection ongoing. Area E - Slab on grade work ongoing. UG Electrical work ongoing. FFE Design process and Graphics selection ongoing. |
| Norman-Sims ES | Full Modernization | Modernization of elementary school to support 21st century learning spaces, state-of-the-art technology and community spaces. | Closeout | 98 | December 2020 | Yes | First day of school was held on Jan 6, 2021. We are currently gathering closeout documents and processing final financial transactions. |
| Rosedale School | Full Modernization - School | Design and construction of a new state-of-the-art facility at the Read Pre-K campus. Technology: Computer lab improvements, student mobile computers, teacher computers. | Construction | 98% | January 2022 | Yes | TCO occupancy received on 1/4/22. TAB and Commissioning ongoing. Substantial completion is anticipated by 1/31/22. FFE installation to start on 1/10/22 and first day of school is expected on 2/22/2022. |
| Sanchez ES | Full Modernization | Modernization of elementary school to support 21st century learning spaces, state-of-the art technology and community spaces. | Closeout | 98 | Aug 2021 | Yes | First day of school was held on Aug 17, 2021. We are currently gathering closeout documents and processing final financial transactions. |