



2017 Bond Implementation Plan:
Comprehensive Project Detailed Schedule

Delivery Method	2017												2018												2019												2020												2021												2022											
	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	June	July	Aug	Sept	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	June	July	Aug	Sept	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	June	July	Aug	Sept	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	June	July	Aug	Sept	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	June	July	Aug	Sept	Oct	Nov	Dec								
Bond Implementation Plan	Preferred/Alternative																																																																							
TA Brown ES (*)	DB/CMR Project Planning/Academic Planning Design Build teams Procurement Design Pre-Construction Construction (15 months) Brown ES Opens (January 2020) * Board Approve Action (*) Bridging documents release to DB teams in December 2017																																																																							
Menchaca ES (*)	DB/CMR Project Planning/Academic Planning Design Build teams Procurement Design Pre-Construction Construction (15 months) Menchaca Opens (January 2020) Demo Existing Building and Site Work																																																																							
Govalle ES (*)	DB/CMR Project Planning/Academic Planning Design Build teams Procurement Design Pre-Construction Construction (15 months) Govalle Opens (January 2020) Demo Existing Building and Site Work																																																																							
New Blazier Relief	CMR/DB Project Planning/Academic Planning AE Procurement CMR Procurement Design Pre-Construction Construction (19 months) New Blazier Opens (August 2020)																																																																							
New Southwest ES	CMR/DB Project Planning/Academic Planning AE Procurement CMR Procurement Design Pre-Construction Construction (19 months) New SW ES Opens (August 2020)																																																																							
Eastside ECHS to LC Anderson	CMR/DB Project Planning/Academic Planning AE Procurement Pre-Design - Programming Phase Design CMR Procurement Pre-Construction Decision to relocate ALC Relocate ALC Demolition and Abatement (5 months) Construction (19 months) Eastside HS moves to LC Anderson Campus School Opens (August 2020)																																																																							
Ann Richards	CMR/DB Project Planning/Academic Planning AE Procurement Pre-Design - Programming Phase Design CMR Procurement Pre-Construction Construction (31 months) Partial Area Completion/Opening																																																																							
Doss ES (*)	DB/CMR Project Planning/Academic Planning Design Build teams Procurement Design Pre-Construction Prep Swing Space Swing Doss Students to Read and Murchison Construction Doss Open Doss ES (August 2020)																																																																							
Murchison MS (*)	DB/CMR Project Planning/Academic Planning Design Build teams Procurement Design Pre-Construction Prep Swing Space Swing Doss Students to Read and Murchison Construction Murchison Open Murchison (Jan. 2021)																																																																							
Read Pre-K	DB/CMR Swing Doss Students to Read and Murchison Begin Rosedale Construction																																																																							
Rosedale @Lucy Read	CMR/DB Project Planning/Academic Planning AE Procurement Pre-Design - Programming Phase CMR Procurement Design Pre-Construction Construction (14 months) Rosedale to New Facility School Opens (August 2021)																																																																							

* Schedule subject to changes

**2017 Bond Implementation Plan:
Comprehensive Project Detailed Schedule**

Bond Implementation Plan	Delivery Method	2017				2018												2019												2020												2021												2022											
		Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	June	July	Aug	Sept	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	June	July	Aug	Sept	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	June	July	Aug	Sept	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	June	July	Aug	Sept	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	June	July	Aug	Sept	Oct	Nov	Dec
Bowie HS	CMR/DB	Academic Planning				Procurement *				Procurement *				Pre-Construction				Design *				Pre-Construction				Construction (37 months)				Parking Lot Construction				Phased Opening				Open																											
Casis ES (on site)	CMR/DB	Academic Planning				Procurement *				Procurement *				Pre-Construction				Design *				Pre-Construction				Construction (28 months)				Phased Opening				Open																															
Brentwood ES (on site)	CMR/DB	Academic Planning				Procurement *				Procurement *				Pre-Construction				Design *				Pre-Construction				Construction (28 months)				Phased Opening				Open																															
LASA to Eastside Campus	CMR/DB	Academic Planning				Procurement *				Procurement *				Design				Construction				Move				Open				Open																																			
LBJ Career Launch Phase II & Targeted	CSP/CMR	Academic Planning				Procurement *				Procurement *				Design				Construction (13 months)				Open				Open																																							
LBJ Health Science Magnet	CMR/DB	Academic Planning				Procurement *				Procurement *				Design				Pre-Construction				Construction (13 months)				Open				Open																																			
Austin HS	CMR/DB	Academic Planning				Procurement *				Procurement *				Pre-Construction				Design *				Pre-Construction				Construction (27 months)				Open				Open																															
New Northeast MS	CMR/DB	Academic Planning				Procurement *				Procurement *				Design				Pre-Construction *				Construction (20 months)				Open				Open																																			
Hill ES	CMR/DB	Planning	Decision	Procurement *		Procurement *		Design *				Pre-Construction *				Construction (15 months)				Open				Open																																									

* Schedule subject to changes

